

Stay up-to-date on the Salt Lake City International Airport Terminal
Redevelopment Program.

[View this email in your browser](#)



New Terminal Redevelopment Program Renderings

As the design process continues on the Salt Lake City Department of Airports' Terminal Redevelopment Program (TRP), these new renderings of the view from the airfield have been developed.





Morning Workout



There are approximately 132 trade contractor employees on the Airport construction site on an average day. Warm up exercises are one of the safety measures taken prior to each shift. The project has been underway for 294 days equaling about 170,800 trade hours without a lost time injury or incident.

Car Rental "Quick Turn Around" Facility Construction Progress



The focus of TRP construction remains the car rental area Quick-Turn-Around (QTA) facility. To date, 55% of the foundation and shear walls have been cast, 93% of the structural columns have been cast (192 of 206) and 60% of the concrete slab has been poured. Work continues on the administrative area, mechanical rooms, foundation walls and sump installations. In addition, site utilities are being developed, parking and roads are being formed and the elevated deck is being erected.

Design Status

Comprehensive design development review sessions are ongoing. The main focus is on the terminal, gateway building, concourses, baggage handling system, central utility plant and mechanical, electrical, plumbing and fire protection systems.

Stay Engaged

Stay informed on Salt Lake City International Airport and the Terminal Redevelopment Program on our website and social media platforms.

[Facebook](#)[Twitter](#)[Website](#)[YouTube](#)[Instagram](#)